EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Drains and Construction of Culverts at Ramachandrapura and Surrounding area in Ward No. 11 (Kuvempunagara) Vidyaranyapura Sub Division
2	Amount of Work Portion	23,99,751.00
3	Estimated Cost	25.00 Lakhs
4	Name of Contractor	Sri K. Shankar Reddy
5	Agreement No	BBMP/EE/Btp Ag No. 209/16-17 Date: 08.03.2017.
6	No and date under which work order issued	EE/BTP/BBMP/ E-PMT/20(24377)/WO/209/2016-17 Date: 08.03.2017.
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	05.06.2017
9	Date of receipt of application in the sub division office	05.06.2017
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	23 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	Nil
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

30/06

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.